

Galaxy Mall - Site Progress

Overall **1%**

Civil Works

Total **7%**

#	Work	Planned Date	Actual Date	Percentage
1	Hoarding	05 March 2025	21 March 2025	50
2	Wall Cladding	-	-	0
3	Waterproofing + Protective Screed	-	-	0
4	Screeding	-	-	0
5	Suspension For Ceiling	-	-	0
6	Ceiling Closure	-	-	0
7	Partitions	-	-	0

Shopfront

Total **0%**

#	Work	Planned Date	Actual Date	Percentage
1	Shopfront Framing	-	-	-
2	Facade Installation	-	-	-
3	Roller Shutter/door Installation	-	-	-
4	Bulkhead/pier/floor Connections	-	-	-
5	Signage	-	-	-

Finishes

Total **0%**

#	Work	Planned Date	Actual Date	Percentage
1	Joinery /decor	-	-	-
2	Floor Tiling	-	-	-
3	Ceiling Painting	-	-	-
4	Wall Painting	-	-	-
5	Furniture	-	-	-
6	Snagging	-	-	-

Drainage**Total 0%**

#	Work	Planned Date	Actual Date	Percentage
1	Plumbing – Horizontal & Vertical Piping (1st Fix)	-	-	-

Electrical**Total 0%**

#	Work	Planned Date	Actual Date	Percentage
1	Electrical – Horizontal & Vertical Piping (1st Fix)	-	-	-
2	Smdb / Db Installation & Termination	-	-	-

Hvac**Total 0%**

#	Work	Planned Date	Actual Date	Percentage
1	Chilled Water Piping	-	-	-
2	Ahu / Fcus Installation With Valve Package	-	-	-
3	Hvac Ductwork	-	-	-

Fire & Life Safety**Total 0%**

#	Work	Planned Date	Actual Date	Percentage
1	Fire Alarm Cabling	-	-	-
2	Fire Fighting Piping	-	-	-
3	Facp Installation & Termination	-	-	-
4	Facp/ Fa Modules Interface	-	-	-

Gas**Total 0%**

#	Work	Planned Date	Actual Date	Percentage
1	Gas Installation	-	-	-

Structure Works**Total 0%**

#	Work	Planned Date	Actual Date	Percentage
1	Structural Works	-	-	-

Chw & Cdp Works**Total 0%**

#	Work	Planned Date	Actual Date	Percentage
1	Chilled Water Piping & Pressure Test	-	-	-
2	Condansate Piping	-	-	-

Kitchen Equipment**Total 0%**

#	Work	Planned Date	Actual Date	Percentage
1	Kitchen Hood & Ducting	-	-	-
2	Rooftop Equipment	-	-	-
3	Kitchen Equipment	-	-	-

General Mep**Total 0%**

#	Work	Planned Date	Actual Date	Percentage
1	Mep Final Fixtures	-	-	-
2	Mep Testing & Commissioning	-	-	-
3	Mep Interface With Base Build	-	-	-